EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvement to Cross Roads and Drains in Sanjeevininagar area in ward 07 Kodigehalli Sub Division
2	Amount of Work Portion	3756543-00
3	Estimated Cost	40.00 Lakhs
4	Name of Contractor	Sri. M.S.Venkatesh
5	Agreement No.	EE/BTP/BBMP/E-PMT/T-01/212/2015-16
6	No. and date under which work order issued	EE/BTP/E-TND/T-01/212/15-16 Date: 16.02.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	Yes
9	Date of receipt of application in the sub division office	Yes
10	Extension granted if any	
	i)	No
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	80%
12	Work carried out during 1st extension	~~80 20~~ -
13	Work carried out during 2nd extension	-
14	Timenow applied for	66 days
15	Date of recommending time limit appled for	
16	Whether the orginal application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	20%
18	Probable time required for completion of remaining work	60 days
19	Cost of work chrged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	A nominal puricth of Rs 10/pm day
22	Remarks of the EE with the daily rate of penalty proposed	As recommended by AEE -

N.D.
Assistant Engineer

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.

Assistant Executive Engineer
EOT is Sanctioned for 104 days with a penalty of Rs 1040/-

Chief Engineer
Yelahanka Zone,
BBMP., Bangalore-92.
31.8.16